



CARR-BILT SPECIFICATIONS

MODEL: GAULEY

SIZE: SINGLE RESTROOM AND SHOWER WITH CHASE

Revised: June 2009



SCOPE

Contractor to furnish a pre-assembled, pre-plumbed and pre-wired precast concrete transportable building. Building shall have one chase and one individual ADA compartment, consisting of one lavatory, one toilet, and one shower stall. Building to be delivered and placed on owner's prepared site in accordance with manufacturer's recommendations. Precast building to be CARR-BILT® brand GAULEY Model as manufactured by Carr Concrete Corporation, Waverly, WV. Building to be provided by manufacturer with all necessary openings as specified by contractor in conformance with manufacturer's structural requirements.

The work of this section consists of prefabrication, on-site delivery, off loading and placement of a precast concrete flush toilet at a prepared site.

MANUFACTURER CRITERIA

- A. ACI-318-02, "Building Code Requirements for Reinforced Concrete". Concrete Reinforcing Institute, "Manual of Standard Practice".
- B. ANSI/ASCE-7-02 "Building Code Requirement for Minimum Design Loads in Buildings and Other Structures".
- C. IBC 2006, 1996 BOCA.
- D. Concrete Reinforcing Institute, "Manual of Standard Practice".
- E. Fabricator must be plant certified by The Precast/Prestressed Concrete Institute (PCI) and the National Precast Concrete Association (NPCA).
- F. Building fabricator must have a minimum of 10 years experience manufacturing and setting transportable precast concrete buildings.
- G. No alternate building designs to the CARR-BILT® building will be allowed unless pre-approved by the owner 10 days prior to the bid date.
- H. Building shall come with a 10-year warranty.

DESIGN CRITERIA

Standard model dimensions

- A. Floor Plan: 10'-0"W x 12'-0"L.
- B. Exterior Elevation: 10'-4"H including floor slab.
- C. Gabled Roof shall have a minimum 3:12 pitch from the centerline of the building towards the short wall. The roof shall have a minimum 12 inch overhang along all sides of the building. Building shall come standard with either a simulated metal ribbed or a simulated cedar shake exterior roof finish.
- D. Roof, floor, and wall panels must each be produced as individual monolithic panels. No roof, floor, or vertical wall joints will be allowed, except at corners. Wall panels shall be set on top of and attached to the floor panel.
- E. Plumbing shall be designed in accordance with the International Plumbing Code.
- F. Electrical system shall be designed in accordance with the International Electric Code.
- G. Accessibility - Prefabricated flush toilet buildings shall conform to the requirements of the "Uniform Federal Accessibility Standards" (UFAS) and the "Americans with Disabilities Act Accessibility Guidelines" (ADAAG). Buildings shall have full 60-inch turning diameter in each interior and entry area.

Design loads

- A. Wind Load: 140 mph minimum
- B. Snow Load: 120 psf
- C. Earthquake: Withstand the effects of a Zone 4 earthquake

Building design is engineered to meet or exceed local building code requirements.

SUBMITTALS

- A. Engineering calculations that are designed and sealed by a professional engineer, licensed to practice in the state where the project is located, shall be submitted for approval.
- B. Product literature shall be provided for all plumbing, electrical and miscellaneous installed fixtures demonstrating compliance with these specifications.
- C. Sample copy of 10-year warranty must be submitted.

PRODUCT

Materials

- A. Concrete: Steel-reinforced, 5000-PSI minimum 28-day compressive strength, air-entrained (ASTM C260).

- B. Reinforcing Steel: ASTM A615, grade 60 unless otherwise specified.
- C. Caulking: Joint between building and floor slab shall be caulked on the exterior and interior surface of the joints. Caulking shall be SIKAFLEX-1A elastic sealant or equal.
- D. Panel Connections: All panels shall be securely fastened together utilizing cast-in steel embeds. Steel is to be of structural quality, hot-rolled carbon complying with ASTM A283, Grade C. All connections points are to be recessed and welded. Weld attachments are to be cold galvanized after welding is completed, and all connection recesses grouted flush.

Finishes

- A. All Interior building wall surfaces shall have a smooth concrete finish.
- B. All exterior building walls shall be a barnwood texture (*optional textures available*).
- C. All exterior surfaces of the roof panels will be cast to simulate a metal ribbed roof. The underside of the overhand will have a smooth finish (*optional textures available*).
- D. Interior floor and exterior slabs shall be floated and toweled. A light broom finish shall be applied to help create a non-slip surface.

PAINT / STAINING

Interior surfaces

- 1. Inside floors shall be two-component, catalyzed, water borne polyamide epoxy (*gray*).
- 2. Interior walls shall be two-component, catalyzed, water borne polyamide epoxy (*white*).

Exterior surfaces

- A. Exterior walls and roof of building shall be integrally pigmented with additives conforming to ASTM C979. One (1) coat of a colored acrylic concrete stain matching integral color shall be applied to exterior wall and roof surfaces.
- B. Exterior of building shall be coated with one (1) coat of a clear silicone acrylic sealer and anti-graffiti coating.

ELECTRICAL

All material and fixture quantities are as shown on plan view of model drawing.

All electrical wiring shall be in conduit, surface mounted in the service area and concealed in the user compartments, where applications allow. All wire shall be copper.

Chase (service area)

- 1. Provide a 100-amp breaker panel in service area.
- 2. Provide incandescent light fixture in service area, wired to manual switch (*motion sensor switch available*).
- 3. Provide interior GFI receptacle.

Exterior

- A. Lighting on the exterior of building shall be 35-watt high-pressure sodium photocell activated light.

Restrooms

- A. Shall be vapor proof fluorescent light fixtures per restroom compartment; interior rooms shall be switch activated (*motion sensor switch available*).
- B. Hand dryer shall be Air compression type with remote motor unit. Push button switch located in cast nozzle housing with flexible hose connecting blower motor, housing and nozzle. Power input 120VAC, 7A (*non-heated air*).
- C. Provide GFI receptacle next to each sink.
- D. Provide restroom exhaust fans with 270 CFM (*fans will activate with lights in each restroom compartment*).

PLUMBING

All material and fixture quantities are as shown on plan view of model drawing.

Note: All plumbing shall be concealed in the chase service area.

- A. Waste and vent piping shall be ABS or PVC plastic and plumbed to meet Uniform Building Codes.
- B. Water piping shall be Copper tubing Type L, hard drawn. Provide a gate or ball valve at the inlet end of the water line. Size water lines to provide proper flushing action based on a nominal water pressure of 40 PSI.
- C. Provide a main shut-off valve and drain in the service area.
- D. Hose bib shall be provided in the service area.
- E. Floor drains shall be located in each room of the toilet building.

Toilet

- A. Toilet (*water closet*) shall be constructed of vitreous china. Toilet shall be wall hung, with siphon jet action. Provide back spud for concealed flush valve connection. Toilet shall be mounted with the top of the seat 17 inches above the finished floor. Seat will be heavy duty solid plastic with an open front (*optional stainless steel fixtures available*).
- B. Flush valve: Concealed closet flush-o-meter constructed of rough brass with water saver flow of 1.6 gallons per flush. Furnish valve with integral vacuum breaker and wall mounted push button.

Lavatory

- A. Lavatory (*sink*) shall be constructed of vitreous china with overflow opening. Lavatory shall be wall hung, with concealed arm supports. Lavatory shall be mounted with the top rim to meet (ADA) requirements from finished floor (*optional stainless steel fixtures available*).
- B. Water valve shall be self-closing water set with indexed push button.

Showers

- A. Provide 2.5 GPM at 60 PSI, vandal resistant, adjustable spray angle, (ADA) showerheads.
- B. Provide ADA diverter valve for ADA showerhead (*diverts water from upper shower head to lower shower head*).
- C. Provide push-button metering valve per shower unit. (metering valve shall have a 30 second fixed timing cycle).
- D. Provide thermostatic mixing valves with a low flow rate of 0.5 GPM and shall maintain and limit mixed hot water to a desired selectable temperature.

Hot water heater

- A. Provide electric water heaters.

Optional: Tankless instant water heaters available in lieu of 75 gallon electric water heaters

MATERIALS

All material and fixture quantities are as shown on plan view of model drawing.

Grab bars

- A. Grab bars shall be 18-gauge, type 304 stainless steel with 1-1/2" wall clearance. Grab bars shall comply with Americans with Disabilities Act (ADA) and meet ANSI A117.1.

Toilet paper dispenser

- A. Dispenser shall be a two-piece dispenser, constructed of 3/16" thick brackets and 1/4" thick 304 stainless steel lock bar. Dispenser will be capable of holding two (2) or three (3) standard rolls of toilet paper.

Mirror

- A. Mirror shall be 18"x 24" stainless steel

Shower seat

- A. Seat shall be one-piece, 1/2" (13mm) thick, solid phenolic with matte-finish, ivory-colored, integral slots for water drainage. Frame shall be 18-8 S, type-304, stainless steel with satin finish.

Stalls

- A. Stall partition walls to be produced of 3-inch concrete. Stall doors to be HDPE plastic

Signage

- A. Plastic signs mounted as shown on the drawings.

VENTS

All material and fixture quantities are as shown on plan view of model drawing.

- A. Provide a kick resistant metal louver with integral insect screen. Vent shall be installed in exterior wall of each restroom compartment. Louvers shall be 16" x 16" with inverted "Y" blades to limit vision. Exterior louvers shall be painted to match door color, in accordance with procedures specified within these specifications.

WINDOW

All material and fixture quantities are as shown on plan view of model drawing.

- A. Window frame shall be constructed from steel.
- B. Window glazing shall be ¼" thick translucent polycarbonate with a pebble finish.

DOOR HARDWARE

All material and fixture quantities are as shown on plan view of model drawing.

Door

- A. Door and frames shall comply with or exceed Steel Door Institute "Recommended Specifications for Standard Steel doors and Frames" (ANSI/SDI-100-1985).
 1. Doors shall be 18-gauge 1-3/4" thick, 1 ½ hour fire-rated, grade II heavy-duty metal door with polyurethane foam core.
 2. Door frame shall be minimum 16 gauge steel.
 3. Door hinges will be three (3) per door 4-1/2" x 4-1/2", adjustable tension, automatic closing, spring hinges with non-removable hinge pins.
 4. 2" Aluminum drip cap.
 5. Adjustable door sweep to be provided at the bottom of door.

Lockset

- A. All locks shall meet the new ANSI/BHMA A156.2, Series 4000, and Grade 1 for key-in-lever locksets.
- B. Lever handles both inside and out.

- C. Locksets shall be provided standard with Pressure Release™.
 - 1. Both handles operates latch unless outside handle is locked by inside push-button
 - 2. Push-button will automatically release when inside lever handle is turned or door is closed.
- D. Emergency slot on exterior so door can be unlocked from the outside with a coin, screwdriver and etc.
- E. US 26D finish.

Dead bolt (*Optional*)

- A. Dead bolt shall have a double cylinder, 2 ¾" backset, and US26D finish.
 - 1. Locked or unlocked by key from outside and by turn on inside.
 - 2. Dead bolt automatically deadlocks when fully extended.

EXECUTION

Site preparation requirements (Manufacturer's recommendation)

- A. CARR-BILT® building as a minimum shall bear fully on a level, compacted crushed stone base that is at least one foot larger than the length and width of building.
- B. Stone shall be a minimum of 6" thick or down to firm sub-grade. The vertical soil capacity under stone shall be compacted to have minimum bearing of 1,500 pounds per square foot. Stone shall be 3/8" or smaller and must be screeded level within ¼" in both directions. Stone shall be placed within a perimeter form with flat and level top edge for screeding. Forming material shall remain around stone until after the building is set.
- C. The crushed stone base shall be kept within the confines of the soil or perimeter form. Do not allow the stone base to become unconfined so that it may wash, erode, or otherwise be undermined.

OR

- A. If building is placed on pavement or concrete slab, substrate below pavement or slab must have a vertical soil capacity of 1,500 pounds per square foot. Place stone or sand to 1" above highest point of area where building will be placed and at least 1'-0" wide all around the building footprint. Retain stone or sand with a perimeter form to prevent the material from washing out.
- B. Provide positive drainage for the fill, concrete pad, or slab as required.

INSTALLATION

Scope of work

Work specified under this Section relates to the placement of the CARR-BILT® unit on a customer prepared foundations.

- A. Install building in accordance with approved manufacturer's instructions.

Location

It's the responsibility of the customer to:

1. Provide exact location by stakes or other approved method.
2. Provide clear and level site free of overhead and/or underground obstructions.
3. Provide access to the site from truck delivery and sufficient area for the crane to install and the equipment to perform the contract requirements
4. Water, electrical, and sewage site connections shall be placed per drawings. Must be placed to easily connect to the building.

Access to site

Contractor must provide a level unobstructed area large enough for a crane and a tractor-trailer to park adjacent to the pad. Crane must be able to place outriggers within 5'-0" of edge of pad and truck and crane must be able to get side by side under their own power. No overhead lines may be within 60' radius of center of pad. Firm roadbed with turns that allow 65' low bed tractor-trailer must be provided directly to site. A minimum of 24" clearance is required between this building and adjacent buildings.

WARRANTY

Carr Concrete shall provide a warranty against defects in material or workmanship for a period of ten (10) years on all concrete components manufactured at our Waverly, WV location. The warranty is valid only when concrete is used within the specified loadings. Furthermore, said warranty includes only the related material necessary for the construction and fabrication of said concrete components. If found defective, Carr Concrete will, at its option, repair or replace any concrete component of the building. Upon receipt and approval of the delivered building – troubleshooting, installation, repair and shipping are the responsibility of the end user, unless otherwise agreed upon in writing between Carr Concrete and end user.

Non-concrete components are defined as any item not manufactured by Carr Concrete and include, but are not limited to, the following categories: electrical equipment, interior finishing, flooring, air circulation, security or entry. Any non-concrete component found to be defective shall be covered by the manufacturer's standard warranty of said non-concrete component. All troubleshooting, installation, repair and shipping of non-concrete components are the responsibility of the end user.

